



Update on the Kemper IGCC with Pre-Combustion, and Petra Nova Post-Combustion Capture Projects

Thomas A. Sarkus

Division Director, Major Projects Division

May 13, 2015

Major CCS Demonstration Projects

Project Locations & Cost Share

CCPI
ICCS Area 1

Summit TX Clean Energy

Commercial Demo of Adv. IGCC w/
Full Carbon Capture; EOR in Permian
Basin

~\$3.5B – Total; \$450M – DOE

EOR – ~1.84 MMTpy; late 2018 start

HECA

Commercial Demo of Advanced
IGCC w/ Full Carbon Capture
~\$5B – Total; \$408M – DOE

EOR – ~2.6 MMTpy; mid-2020 start

Archer Daniels Midland

CO₂ Capture from Ethanol Plant
CO₂ Stored in Saline Reservoir
\$208M – Total; \$141M – DOE

SALINE – ~0.9 MMTpy; Sept. 2015 start

Southern Company

Kemper County IGCC Project
Transport Gasifier w/ Carbon Capture
~\$6.4 B – Total; \$270M – DOE

EOR – ~3.0 MMTpy; mid-2016 start

Petra Nova

W.A. Parish Generating Station
Post Combustion CO₂ Capture
\$1B – Total; \$167M – DOE

EOR – ~1.4 MMTpy; early 2017 start

Air Products & Chemicals, Inc.

CO₂ Capture from Steam Methane Reformers
EOR in Eastern TX Oilfields
\$431M – Total; \$284M – DOE

EOR – ~0.93 MMTpy; started December 2012; 1.9
MMT stored as of April 2015

Portfolio of Capture and Storage Approaches

	Plant Type		Sequestration			Feedstock
	Power	Industrial	Saline	EOR	Rate*	
Pre-combustion						
HECA (IGCC-Polygen)	X	X		X	2.57	NM Sub-bituminous Coal/Petcoke Blend
Southern-Kemper Co. (IGCC)	X			X	3.0	MS Lignite
Summit Texas (IGCC-Polygen)	X	X		X	1.84	WY Sub-bituminous Coal
Air Products and Chemicals, Inc. (SMR)		X		X	0.925	Natural Gas
ADM (Ethanol Production)		X	X		0.900	Corn Fermentation
Post-combustion						
Petra Nova	X			X	1.4	WY Sub-bituminous Coal

 Clean Coal Power Initiative (CCPI)

 Industrial Carbon Capture & Storage (ICCS, Area 1)

*Rate in million metric tons per year

Southern Company Services, Inc.

Advanced IGCC with CO₂ Capture

- Kemper County, MS
- 582 MWe (net) with duct firing; 2 TRIG™ gasifiers, 2 Siemens combustion turbines, 1 Toshiba steam turbine
- Fuel: Mississippi lignite
- 67+% CO₂ capture (Selexol® process); 3,000,000 tons CO₂/year
- EOR: Denbury Onshore LLC, Treetop Midstream Services LLC
- Total DOE CCPI Project: \$2.01 B; DOE Share: \$270 MM (13%)
- Total estimated project cost: ~\$ 6.4B

Key Dates


- Project Awarded: January 30, 2006
- Project moved to MS: December 5, 2008
- NEPA Record of Decision: August 19, 2010
- Initiate excavation work: September 27, 2010
- Operations: mid-2016



Status


- Plant construction >98% complete; Peak construction labor 6,121
- CO₂ off-take agreements signed
- Lignite mine in commercial operation: June 2013
- Subsystems commissioning in progress
- Combined cycle commercial operation on natural gas: August 2014
- Gasifier “First Fire”: March 2015

Development of the TRIG™ for Power & Chemical Production




TRIG™

Attributes/ Advantages



- **Simple, Well Established Design**
 - Based on technology in use for 70 years
- **Air-Blown Design for Power Generation**
- **Moderate Gas Temperatures**
 - Less expensive materials of construction
 - 10-20 year refractory life
 - No slag – ash leaves as a powder
- **Dry Feed ideal for High Moisture Fuels**
- **Lower Cost Carbon Capture Compared to PC**



Inside the Boxcut



Commissioning Activities – Steam Blow



Gas Cleanup Area



Syngas Scrubber and Water Gas Shift Reactors



Sulfuric Acid Tanks



Crystallizers in Water Treatment Plant



Combined Cycle Plant



Petra Nova – NRG W.A. Parish CCPI-3

Advanced Post Combustion CO₂ Capture

- Thompsons, TX (near Houston)
- 240 MWe slipstream at NRG Energy's W.A. Parish power plant (originally 60 MWe)
- Fuel: PRB sub-bituminous coal
- 90% CO₂ capture (KM CDR Process®) 1,400,000 tonnes CO₂/year
- EOR: Hilcorp West Ranch oil field
- Total Project Cost: ~\$1 billion
DOE Share: \$167 million



Key Dates

- Project Awarded: May 2010
- Air Permit: December 2012
- NEPA Record of Decision: May 2013
- Financial Close: July 2014
- Construction: March 2014 (LNTP);
July 2014 (NTP)
- Operation: January 2017


Status

- Foundations completed for quencher, absorber, regenerator, compressor & HRSG
- Construction in progress on quencher, absorber, HRSG, cooling tower & pipeline
- Regenerator being shop fabricated & compressor being manufactured
- Start absorber/quencher foundation Feb. 2015
- Overall EPC effort: 52% complete
- Construction: 13% complete

Petra Nova – NRG W.A. Parish CCPI-3

Overview


- The project will capture CO₂ and send it to nearby oil fields for carbon dioxide enhanced oil recovery (CO₂ – EOR), which is a long-proven method of producing stranded oil.
- DOE's goals are to demonstrate integration of carbon capture at an existing plant, protocols for CO₂ monitoring to ensure permanence of sequestration, identify areas for cost reduction
- Design will utilize a stand-alone technology natural gas cogen to simplify retrofit, provide flexibility in matching parasitic energy demands, without disrupt existing plant performance.



Petra Nova – NRG W.A. Parish CCPI-3

Partners and Transaction Structure

Project Ownership Structure



Sources	\$MM	Uses	\$MM
NRG Equity ²	\$300	Parish Site Capital ³	\$637
JX Nippon Equity	300	Oilfield and Pipeline Capital	300
Project Financing	250	Initial O&M, G&A, Fees, Other	80
DoE Grant	167		
Total	\$1,017	Total	\$1,017

Partner Summary



- One of the largest privately-held oil and natural gas E&P companies in the US
- Strong track record of implementing new production techniques into mature reservoirs
- Specialized team that has extensive experience implementing CO₂ floods



- Currently conducting oil and natural gas business in 14 countries
- Parent company, JX Holdings, is a leading integrated energy, resources, and materials company



Japan Bank
for Int'l
Cooperation

- Policy-based financial institution
- Wholly-owned by the Japanese government
- Over 25,000 loan and equity commitments valued at over \$479 billion



US DoE

- Awarded \$167 MM grant
- Funded through Clean Coal Power Initiative

Petra Nova – NRG W.A. Parish CCPI-3

MHI KM-CDR Process®

2.0 tpd Nanko Osaka pilot plant from 1991



1.0 tpd Hiroshima pilot plant (MHI's R&D Centre)



0.2 tpd mobile test unit




10 tpd Matsushima coal flue gas pilot since July 2006



25MW or 500 tpd Plant Barry since June 2011



- Kansai Mitsubishi Carbon Dioxide Recovery Process (KM CDR Process™ comes from one of the world's most advanced industrial R&D programs (commenced in 1990 and ongoing).
- Commercially applied since 1999: 11 plants under operation.
- The 'Complete Solution' - hindered amine solvent "KS-1™" with accompanying proprietary equipment.




US 500 Metric TPD Coal Fired CCS Demo Project

Successful demonstration of the SoCo 500 Metric TPD Integrated CCS Demo Project has lead to MHI being able to provide guarantees for coal flue gas CDR plants




CO₂ - EOR Fundamentals

- Large scale CO₂-EOR has been proven successfully since the early 1970s to produce otherwise unrecoverable oil from mature fields (tertiary recovery).
- Its a closed-loop system where the CO₂ produced with the oil is separated and re-injected.
- 1 ton of CO₂ can produce up to 4 bbls of oil.
- 60MM bbls are estimated to be recoverable at West Ranch



CO₂ Monitoring Plan

- Monitoring responds to the goals of the DOE Cooperative Agreement.
- Industrial experience indicates that CO₂ retention during EOR is good, however additional monitoring is needed to demonstrate this value as part of a capture and storage project
- The monitoring approach is linked to the site-specific conditions, including geology and past and planned operations.
- Monitoring needed for optimization of operation and surveillance of oil recovery, and for Class II protection of Underground Sources of Drinking Water (USDWs) is enhanced to document isolation from atmosphere.
- Executed under a phased approach:
 - Phase 1 – Field Characterization and monitoring approach
 - Phase 2 – Baseline Monitoring & plan implementation.
 - Phase 3 – CO₂ monitoring (3 years)



Petra Nova Construction

CCS Island



Petra Nova Construction


Heat Recovery Steam Generator (HRSG)



For Additional Information



Office of Fossil Energy
www.fe.doe.gov



NETL
www.netl.doe.gov

